

6. Contractor shall retain an International Society of Arborculture Certified Arborist

to inspect and certify installation for tree preservation.

SIGNAGE **FOREST** CONSERVATION AREA Do Not Disturb MACHINERY, DUMPING OR STORAGE OF **PROHIBITED** VIOLATORS ARE SUBJECT TO FINES MARYLAND FOREST **CONSERVATION ACT** 1. ATTACHMENT OF SIGNS TO TREES IS PROHIBITED. 2. SIGNS SHOULD BE PROPERLY MAINTAINED. 3. AVOID INJURY TO ROOTS WHEN PLACING POSTS FOR THE SIGNS. 4. NOTE: TREE PROTECTION SIGNAGE SHALL BE PLACED EVERY 50 FEET AT ALL TREE PROTECTION DEVICES

Sequence of Events for Property Owners Required to Comply With Forest Conservation and/or Tree-Save Plans

1. An on-site pre-construction meeting is required after the limits of disturbance have been staked and flagged, but before any clearing or grading begins. The property owner should contact the Montgomery County Planning Department inspection staff before construction to verify the limits of disturbance and discuss tree protection and tree care measures. The developer's representative, construction superintendent, ISA certified arborist or Maryland-licensed tree expert that will implement the tree protection measures, forest conservation inspector, and Department of Permitting Services (DPS) sediment control inspector should attend this pre-construction meeting.

- 2. No clearing or grading shall begin before stress-reduction measures have been implemented. Appropriate measures may include, but are not limited to:
- a. Root pruning
- b. Crown reduction or pruning
- c. Watering d. Fertilizing
- e. Vertical mulching
- f. Root aeration matting

Measures not specified on the forest conservation plan may be required as determined by the forest conservation inspector in

3. A Maryland-licensed tree expert or an International Society of Arboriculture-certified arborist must perform all stress

- reduction measures. Documentation of stress reduction measures must be either observed by the forest conservation inspector or sent to the inspector at 8787 Georgia Avenue, Silver Spring, MD 20910. The forest conservation inspector will determine the exact method to convey the stress reductions measures during the pre-construction meeting.
- 4. Temporary tree protection devices shall be installed per the Forest Conservation Plan/Tree Save Plan and prior to any construction activities. Tree protection fencing locations should be staked prior to the pre-construction meeting. The forest conservation inspector, in coordination with the DPS sediment control inspector, may make field adjustments to increase the survivability of trees and forest shown as saved on the approved plan. Temporary tree protect devices may include:
- a. Chain link fence (four feet high) b. Super silt fence with wire strung between support poles (minimum 4 feet high) with high visibility flagging.
- c. 14 gauge 2 inch x 4 inch welded wire fencing supported by steel T-bar posts (minimum 4 feet high) with high visibility
- 5. Temporary protection devices shall be maintained and installed by the contractor for the duration of construction project and must not be altered without prior approval from the forest conservation inspector. No equipment, trucks, materials, or debris may be stored within the tree protection fence areas during the entire construction project. No vehicle or equipment access to the fenced area will be permitted. Tree protection shall not be removed without prior approval of forest conservation inspector.
- 6. Forest retention area signs shall be installed as required by the forest conservation inspector, or as shown on the approved
- 7. Long-term protection devices will be installed per the Forest Conservation Plan/Tree Save Plan and attached details. Installation will occur at the appropriate time during the construction project. Refer to the plan drawing for

INSPECTIONS

NOT TO SCALE

All field inspections must be requested by the applicant. Inspections must be conducted as follows:

Tree Save Plans and Forest Conservation Plans without Planting Requirements

- 1. After the limits of disturbance have been staked and flagged, but before any clearing or grading begins 2. After necessary stress reduction measures have been completed and protection measures have been installed, but before any clearing and grading begin.
- 3. After completion of all construction activities, but before removal of tree protection fencing, to determine the level of compliance with the provision of the forest conservation.

Additional Requirements for Plans with Planting Requirements

- 4. Before the start of any required reforestation and afforestation planting
- 5. After the required reforestation and afforestation planting has been completed to verify that the planting is acceptable and prior to the start the maintenance period.
- 6. At the end of the maintenance period to determine the level of compliance with the provisions of the planting plan, and if

1) An on-site pre-construction meeting shall be required after the limits of disturbance have been

MONTGOMERY COUNTY STANDARD TREE PROTECTION NOTES

- staked and flagged, but before any clearing or grading begins. The owner shall contact the Maryland National Capital Park and Planning Commission inspection staff prior to commencing construction to verify the limits of disturbance and discuss tree protection and tree care measures. The attendants at this meeting should include: developer's representative, construction superintendent, ISA certified arborist that will implement the tree
- protection measures, M-NCPPC inspector, and WSSC's sediment control inspector. 2) No clearing or grading shall begin before stress-reduction measures have been implemented.
- Appropriate measures may include, but are not limited to: Root pruning Crown Reduction or pruning
- Watering
- Fertilizing
- Vertical mulching Root aeration matting
- 3) Measures not specified on the Tree Save Plan may be required as determined by the M-NCPPC inspector in coordination with the arborist.
- 4) A State of Maryland licensed tree expert, or an International Society of Arboriculture certified arborist must perform all stress reduction measures. Documentation of stress reduction measures must be either observed by the MNCPPC inspector or sent to the MNCPPC inspector at 8787 Georgia Avenue, Silver Spring, MD 20910. The MNCPPC inspector will determine the exact method to convey the stress reductions measures during the
- pre-construction meeting. 5) Temporary tree protection devices shall be installed per the Forest Conservation Plan and prior to any construction activities. Tree protection fencing locations should be staked prior to the pre-construction meeting. M-NCPPC inspector, in coordination with the WSSC's sediment control inspector, may make field adjustments to increase the survivability of trees
- and forest shown as saved on the approved plan. Temporary tree protect devices may
- Chain link fence (four feet high)
- Snow fence (at least four feet high) Super silt fence
- 3-strand wire fence
- Silt fence and 2-strand wire fence
- Jersey barriers
- 6) Temporary protection devices shall be maintained and installed by the contractor for the duration of construction project and must not be altered without prior approval from MNCPPC. No equipment, trucks, materials, or debris may be stored within the tree protection fence areas during the entire construction project. No vehicle or equipment access to the fenced area will be permitted. Tree protection shall not be removed without prior approval of MNCPPC. Tree protection devices to be coordinated with erosion and sediment control devices as indicated on the approved Erosion and Sediment Control plan approved by
- 7) Forest retention area signs shall be installed as required by the MNCPPC inspector, or as shown approved plan.
- 8) Long-term protection devices will be installed per the Tree Save Plan and attached details. Installation will occur at the appropriate time during the construction project. Refer to the plan drawing for long-term protection measures to be installed.
- 9) Periodic inspections by MNCPPC will occur during the construction project. Corrections and repairs to all tree protection devices, as determined by the MNCPPC inspector, must be made within the timeframe established by the MNCPPC inspector.
- 10) After construction is completed, an inspection shall be requested. Corrective measures which may be required include:
- Removal and replacement of dead and dying trees


RP) Root pruning is to be performed inside the tree protection fence. It is to be accomplished by a vibratory plow with a serrated cutting edge or a root cutter with a

(DRF) Deep root fertilize using a hydraulic pump to inject a liquid solution of 30-10-7 arboricultural grade fertilizer and a bioroot stimulator such as "Roots" or

SP) Sanitation prune to remove all dead or dying limbs greater than one inch on a tree to improve its health and appearance. Thin crown where necessary to


(CA) Core aeration is to be done with a handheld manual punch core aerator at 2 holes per sq.ft throughout the root zone. Incorporate an organic product

- ii. Pruning of dead or declining limbs iii. Soil aeration
- iv. Fertilization
- Watering
- vi. Wound repair
- vii. Clean up of retention areas
- 11) After inspection and completion of corrective measures have been undertaken, all temporary protection devices shall be removed from the site. No additional grading, sodding, or burial may take place.



NOT TO SCALE

- RETENTION AREAS WILL BE SET AS PART OF THE REVIEW PROCESS. BOUNDARIES OF RETENTION AREAS SHOULD BE STAKED AND FLAGGED PRIOR TO
- EXACT LOCATION AND DEPTH OF TRENCH TO BE VERIFIED BY M-NCPPC ENVIRONMENTAL PLANNING INSPECTOR AT PRE-CONSTRUCTION MEETING
- ROOTS SHOULD BE CLEANLY CUT USING VIBRATORY KNIFE OR OTHER ACCEPTABLE
- TRENCH SHOULD BE IMMEDIATELY BACKFILLED WITH SOIL REMOVED OR OTHER HIGH ORGANIC SOIL.



PLANTING GENERAL NOTES

- THIS PLAN IS FOR LANDSCAPING PURPOSES ONLY, AND ANY OTHER INFORMATION SHOWN IS FOR REFERENCE ONLY. SEE SITE PLAN FOR INFORMATION ABOUT ALL LAYOUT, GRADING AND OTHER SITE IMPROVEMENTS.
- CALL MISS UTILITY AT 1-800-257-7777 TO MARK UTILITIES AT LEAST 48 HOURS BEFORE DIGGING.
- All materials and planting procedures except as otherwise noted shall conform to the latest edition of "LANDSCAPE SPECIFICATION GUIDELINES" by the Landscape Contractors
- Plants shall conform to the current edition of the American Standard for Nursery Stock. (ANSI
- Plant names shall be those given in the latest edition of Standard Plant Names, American Committee on Horticultural Nomenclature.
- Topsoil shall meet specifications as per the 1994 MD Standards and Specifications for Soil Erosion and Sediment Control.

The Contractor shall apply grass according to the 1994 MD Standard and Specifications for

- Soil Erosion and Sediment Control. Do not use Kentucky 31 tall fescue. The Contractor shall mulch and water all plants well on the day they are planted
- Surface mulch layer shall consist of standard fine shredded aged hardwood mulch. The Contractor shall apply the mulch uniformly to a depth of 2 to 3 inches.
- 10. The contractor shall stake out all planting beds and tree locations and these must be approved by the landscape architect before digging. It is the contractor's responsibility to locate and coordinate plantings with all existing utilities. If discrepancies occur because of utility locations or other existing conditions the contractor shall notify the landscape architect immediately to coordinate any necessary adjustments. All plant material shall be labeled by the nursery and delivered with labels in place for
- inspection. Substitutions in plant species or size will not be permitted except with the approval of the Landscape Architect. Pruning is not to occur until material has been planted. Contractor shall prune plant material as soon thereafter as is advisable under standard horticultural Contractor shall submit representative soil samples from both in-situ soils and soils brought in
- from off-site to a state licensed testing laboratory. The Contractor shall incorporate or apply soil amendments and fertilization based upon results of the soil tests and recommendations by the test lab. It is of utmost importance that all plant material be set slightly higher in relation to grade than it was grown in the nursery and with good earth to root contact. Any materials or work may be
- rejected by the Landscape Architect if it does not meet this or any other requirement of the specifications, and rejected materials shall be removed from the site by the Contractor at Contractor's expense.
- In case of discrepancies between quantities on the plant list and the plan, the plan shall 15. Any planting within a forest retention area, as designated on the forest conservation plan and
- shown on this plan, must be done to avoid any adverse impact to the roots of existing trees. The contractors performing work on the site are responsible for protecting existing native and non-invasive plantings during construction.
- 16. Seed or sod bare areas as directed by owner for all disturbed areas to be stabilized that are not landscaped or covered.
- 17. For tree pruning and care methods please refer to the NATIONAL ARBORIST STANDARDS,

SPECIAL PROTECTION MEASURES FOR TREES TO DEMAIN These impacts are mitigated on the plan with above grade paving and core aeration

ID	Common Name	Scientific Name	DBH (in.)	CRZ (Ft.)	Condition	RP	DRF	CA	SP	DRW	AGF
91	Tulip Poplar	Liriodendron tulipifera	25	37.5	Fair/Good	Х	Х				Х
96	Tulip Poplar	Liriodendron tulipifera	28	42	Fair	Х	Х				* X
127	Tulip Poplar	Liriodendron tulipifera	32	48	Fair	Х			X		
137a	Tulip Poplar	Liriodendron tulipifera	33	49.5	Fair/Good						Х
138	Tulip Poplar	Liriodendron tulipifera	32.5	48.75	Good			Х	Х	X	X
139	Tulip Poplar	Liriodendron tulipifera	33	49.5	Good			Х			X
140	Tulip Poplar	Liriodendron tulipifera	32	48	Good			Х			X
141	Tulip Poplar	Liriodendron tulipifera	33	49.5	Good			Х			Х
142	Tulip Poplar	Liriodendron tulipifera	28	42	Good			Х			Х
143	Tulip Poplar	Liriodendron tulipifera	32	48	Poor				Х		
145	Tulip Poplar	Liriodendron tulipifera	28	42	Fair/Good	Х		Х			
147	Tulip Poplar	Liriodendron tulipifera	30	45	Fair	Х		Х			
152	Tulip Poplar	Liriodendron tulipifera	39	58.5	Good	Х		Х			
156	Tulip Poplar	Liriodendron tulipifera	35	52.5	Fair/Good	Х		Х			
160	Tulip Poplar	Liriodendron tulipifera	30	45	Fair/Good	X					
161	Tulip Poplar	Liriodendron tulipifera	24	36	Fair	Х	Х			Х	
165	Tulip Poplar	Liriodendron tulipifera	36	54	Fair/Good	X		Х			
169	Tulip Poplar	Liriodendron tulipifera	33	49.5	Fair/Good	X					
179	Tulip Poplar - (Twin)	Liriodendron tulipifera	32	48	Good			Х			Х
180	Tulip Poplar	Liriodendron tulipifera	24	36	Good						Х
181	Tulip Poplar	Liriodendron tulipifera	30	45	Good			Х			X
186	Red Maple	Acer Rubra	40	60	Fair			Х			X
		ning along southern exten	t for the pro	posed fill		ve abov	e grade		long no	rthern ed	

36" wheel to a depth of 24". Chain driven trenchers are not acceptable. (See Detail)

(Leafgrow) and an inorganic product (Sand or Solite) during the aeration process

(DRW) Deep root watering to occur on a weekly basis during drought periods.

THE MARYLAND-NATIONAL CAPITAL

PARK AND PLANNING COMMISSION

FOREST CONSERVATION PLAN

SUBMITTED FOR PLANNING BOARD

APPROVAL

reduce canopy density by maximum twenty-five percent to compensate for root loss and construction stres

(AGP) Above grade paving to minimize root disturbance and compaction (see detail this sheet)

CPJ Environmental Services Division

ARBORIST CERTIFICATE I certify that I have reviewed the project and concur with the		Associates - SILVER	R SPRING, MD FREDERICK, MD FAIRFAX, VA	
proposed tree save plan.	MONTGOMERY CO PERMITTING SERVICE		NOTE: MCDPS APPROVAL DOES NOT NEGATE THE NEED OF A MCDPS ACCESS PERMIT.	
Colter Burkes Certification # MA - 4406A	Stormwater Management:	Sediment Control Technical Requirements	Administrative Requirements:	
LANDSCAPE ARCHITECT CERTIFICATE: I hereby certify that this plan is prepared in accordance with Montgomery County Forest Conservation Regulations. 3/ 5/2011 Date Date	Reviewed Date Approved Date	Reviewed Date Approved Date	Reviewed Date SEDIMENT CONTROL PERMIT NO.	
Registered Landscape Architect MD#3241	S.M. FILE NO.		MCDPS APPROVAL OF THIS PLAN WILL EXPIRE ONE YEAR FROM THE DATE OF APPROVAL IF THE PROJECT HAS NOT STARTED UNLESS THE PERMIT HAS BEEN EXTENDED.	

design		review and ap
<u>Charles P. Johnson — JMF</u> landscape architect	03-2011 date	park development div
NA architect	date	central maintenance
engineer	date	region
Charles P. Johnson - HT	03-2011	

review and approval superintendent of parks date date date date park police date date date natural resources date



The Maryland-National Capital Park and Planning Commission

9500 Brunett Avenue Silver Spring, Maryland 20901 Montgomery County Department of Parks (301) 495-2535

ev. no. date description project Wheaton Regional Park **Brookside Gardens**

REVISED PRELIMINARY FOREST **CONSERVATION PLAN #P-5001 FOR STUDY AREA**

scale: As Indicated

3 of 3 Sheet