LEGEND: **CANOPY COVERAGE** ~~~ ----- CRZ -----**CRITICAL ROOT ZONE EXISTING BUILDING** LIMITS-OF-DISTURBANCE _____ LOD _____ N 67°04'00" W PROPERTY LINE + ST-1 SIGNIFICANT TREE SOILS SERIES DIVIDE

SIGNIFICANT TREE CHART											
TREE NUMBER	BOTANICAL NAME	COMMON NAME	SIZE (D.B.H.)	TREE CONDITION	COMMENTS						
ST-1	Prunus serotina	Black Cherry	26.0" (Estimate)	Moderate - Poor	Sap rot on trunk and in canopy, tree is covered with English Ivy, unable to properly assess, dead broken limbs with decay, die-back						

SOILS CHART											
SYMBOL	NAME	K-FACTOR	HYDRIC	SLOPES	SEEDLING MORTALITY	COMMENTS	PRIME AGRICULTURAL	SEVERELY ERODIBLE	SERPENTINITE		
2UB	Glenelg-Urban land complex	0.32	No	8 - 15%	Slight	Very deep, well drained with urban land	No	No	No		
2UC	Glenelg-Urban land complex	0.32	No	8 - 15%	Slight	Very deep, well drained with urban land	No	No	No		
400	Urban Land		No			75% of surface is covered	No	No	No		

RESOURCES DATA TABLE AREA IN STREAM AREA IN AREA IN 100-YEAR FORESTED AREA IN FORESTED AREA IN FORESTED AREA IN WETLANDS FLOODPLAIN STREAM BUFFER

Sequence of Events for Properties Required to Comply with Forest Conservation Plans, Exemptions from Submitting Forest Conservation Plans, and **Tree Save Plans**

The property owner is responsible for ensuring all tree protection measures are performed in accordance with the approved Final Forest Conservation Plan or Tree Save Plan, and as modified in the field by a Planning Department Forest Conservation Inspector. The measures must meet or exceed the most recent standards published by the American Nation Standards Institute (ANSI A300).

Pre-Construction

- An on-site pre-construction meeting is required after the limits of disturbance have been staked and flagged and before any land disturbance.
- The property owner must arrange for the meeting and the following people must participate at the pre-construction meeting: the property owner or their representative, construction superintendent, International Society of Arboriculture (ISA) certified arborist / Maryland licensed tree expert (representing owner) that will implement the tree protection measures, The Planning Department Forest Conservation Inspector, and Montgomery County Department of Permitting Services (DPS) Sediment Control Inspector. The purpose of this meeting is verify the limits of disturbance and discuss specific tree protection and tree care measures show on the approved plan. No land disturbance shall begin before tree protection and stree-reduction measures have been implemented and approved by the Planning Department's Forest Conservation Inspector.
 - Typical Tree Protection devices include: Chain link fence (four feet high)
 - Super silt fence with wire strung between the support poles (minimum 4 feet high) with high visibility flagging.
 - III. 14 gauge 2 inch x 4 inch welded wire fencing supported by steel T-bar posts (minimum 4 feet high) with high visibility flagging.
 - Typical stress reduction measures may include, but are not limited to: Root Pruning with a root cutter or vibratory plow designed for that purpose. Trenchers are not allowed, unless approved by the Forest Conservation Inspector.
 - Crown reduction or pruning Watering
 - IV. Fertilizing
 - Vertical mulching

VI. Root aeration matting Measures not specified on the plan may be required as determined by the Forest Conservation Inspector in coordination with the property owner's arborist.

- A Maryland licensed tree expert must perform, or directly supervise the implementation of all stress reduction measures. Documentation of the process (including photographs) may be required by the Forest Conservation Inspector, and will be determined at the pre-construction meeting.
- Temporary tree protection devices must be installed per the approved Forest Conservation Plan, Exemption Plan, or Tree Save Plan and prior to any land disturbance. The Forest Conservation Inspector, in coordination with the DPS Sediment Control Inspector, may make field adjustments to increase the survivability of the trees and forest as saved on the approved plan.
- Tree protection fencing must be installed and maintained by the property owner for the duration of the of the construction project and must not be altered without prior approval from the Forest Conservation Inspector. All construction activity within protected tree and forest area is prohibited. This includes the following activities:
 - Parking or driving of equipment, machinery or vehicles of any type Storage of any construction materials, equipment, stockpiling, fill, debris, etc.
 - Dumping of any chemicals (i.e., paint thinner), mortar or concrete remainders, trash, garbage, or debris of any kind.
 - Felling of trees into a protected area.
- Trenching or grading for utilities, irrigation, drainage, ect.
- Forest and tree protection signs must be installed as required by the Forest Conservation Inspector. The signs must be waterproof and wording provided in both English and Spanish.

During Construction

- Periodic inspections will be made by the Forest Conservation Inspector. Corrections and repairs to tree protection devices must be completed within the timeframe given by the Inspector.
- The property owner must immediately notify the Forest Conservation Inspector of any damage to trees, forests, understory, ground cover, and any other undisturbed areas shown on the approved plan. Remedial actions, and the relative time frames to to restore these areas will be determined by the Forest Conservation Inspector.

Post-Construction

- After construction is completed, but before tree protection devices have been removed, the property owner must request a final inspection with the Forest Conservation Inspector. At the final inspection, the Forest Conservation Inspector may require additional corrective measures, which may include:
 - a. Removal, and possible replacement of dead, dying, or hazard trees b. Pruning of dead or declining limbs
 - c. Soil aeration d. Fertilization
 - e. Watering
 - f. Wound repair
 - g. Clean up of retention areas including trash removal
- 10. After the final inspection and completion of all corrective measures the Forest Conservation Inspector will request all temporary tree and forest protection devices be removed from the site. Removal of tree protection devices that also operate for erosion and sediment control must be coordinated with both DPS and the Forest Conservation Inspector and cannot be removed without permission of the Forest Conservation Inspector. No additional grading, sodding, or burial may take place after the tree protection fencing is removed.
- 11. Long-term protection measures, including permanent signage, must be installed per the approved plan. Installation will occur at the appropriate time during the construction project. Refer to the approved plan drawing for the long-term protection measures to be installed.

Inspections:

All field inspections must be requested by the applicant. Inspections must be conducted as follows:

Tree Save Plans and Forest Conservation Plans without Planting Requirements

1) After the limits of disturbance have been staked and flagged, but before any clearing or grading begins. 2) After necessary stress reduction measures have been completed and protection measures have been installed, but before any clearing or grading begins and before release of the building permit. 3) After completion of all construction activities, but before removal of tree protection fencing, to determine the level of compliance with the provision of the forest conservation.

Additional Requirements for Plans with Planting Requirements

4) Before the start of any required reforestation and afforestation planting. 5) After required reforestation and afforestation planting has been completed to verify that the planting is acceptable and prior to the start of the maintenance period. 6) At the end of the maintenance period to determine the level of compliance with the provisions of the planting plan, and if appropriate, release of the performance bond.

MISS UTILITY

Call "Miss Utility" at 1-800-257-7777, 48 hours prior to the start of work. The excavator must notify all public utility companies with underground facilities in the area of proposed excavation and have those facilities located by the utility companies prior to commencing excavation. The excavator is responsible for compliance with requirements of Chapter 36A of the Montgomery County Code.

NATURAL RESOURCES INVENTORY / FOREST STAND DELINEATION NOTES:

- 1. Property Tax Identification Numbers 01482176, 01023894, 01023906 and 01023917
- 2. Property Owner: Name - 10509 Summit Venture, LLC. c/o Tom Brault Street Address - 10509 Summit Avenue
- City, State Zip Kensington, MD 20895 3. Area of Property - 0.84 AC 4. The subject Property is located in the Lower Rock Creek Watershed, Maryland Use Class I.
- 5. The subject Property is not located in a Special Protection Area or the Patuxent River Primary Management Area. 6. Per FEMA Floodmap Panel 24031C0365D for Montgomery County, there are no floodplains existing
- on the property. 7. There were no wetlands identified during the site visit and the National Wetland Inventory Maps for Montgomery County does not identify any existing wetlands.
- 8. No rare, threatened or endangered specie or their habitats were observed or are known to occur on the property (Md. DNR). 9. The Property is not on the Location Atlas and Index of Historic Sites. 10. National, State, or County Champion Tree are absent on the Site.
- 11. Trees that are at least 75 percent of the current State Champion are absent on the Site. 12. Tree sizes were obtained by measuring diameter-at-breast-height with a diameter tape. Sizes for off-site trees are by ocular estimates. 13. Person conducting field work- Joshua Owen Maisel /Benning and Associates, Inc.
- 14. Dates when field work was conducted 09/06/2018 15. Existing conservation easements shown heron are per available public records.
- 16. The subject property is zoned C RT-1.5 C-1.0 R-0.5 H-60. 17. The subject property is located within WSSC grid 213NW04, Tax Map HP343.
- 18. Soil series 2UB, 2UC and 400 are present on entire property. 19. Two-foot contour-interval topography from M-NCPPC.
- 20. On-site tree locations from a field survey by: Thomas A. Maddox Professional Land Surveyor
- 8933 Shady Grove Court Gaithersburg, Maryland 20877 301-948-5804

NATURAL RESOURCES INVENTORY: NARRATIVE

The subject property located within the Lower Rock Creek (use I) consists of approximately 0.84 acres of land. There is no existing forest on this property. The property has tree cover and a lawn that is maintained on a regular basis with ornamental landscaping. There is an existing single-family home, a shed, a concrete pad, and a parking lot on the property. There is one significant trees located adjacent to the subject property as shown on the plan.

The following pertains to the entire property:

- there are no environmental sensitive features on or adjacent to the subject property

No wild life was observed on the property. This information was gathered during a

EXEMPTION NARRATIVE

THIS PROPERTY QUALIFIES FOR AN EXEMPTION FROM THE FOREST CONSERVATION LAW PER SECTION 22A-5(s)

(1) AN ACTIVITY OCCURRING ON A TRACT OF LAND LESS THAN 1.5 ACRES WITH NO EXISTING FOREST, OR EXISTING SPECIMEN OR CHAMPION TREE, AND THE AFFORESTATION REQUIREMENT WOULD NOT EXCEED 10,000 SQUARE FEET; OR) AN ACTIVITY OCCURRING ON A TRACT LESS THAN 1 ACRE THAT

WILL NOT RESULT IN THE CLEARING OF MORE THAN A TOTAL OF 20,000 SQUARE FEET OF EXISTING FOREST, OR ANY EXISTING SPECIMEN OR CHAMPION TREE AND REFORESTATION REQUIREMENTS WOULD NOT EXCEED 10,000 SQUARE FEET. FOREST IN ANY PRIORITY AREA ON-SITE MUST BE PRESERVED;

> Prepared for: 10509 Summit Venture, LLC.

> > c/o Tom Brault

10509 Summit Avenue

Kensington, MD 20895

(703) 868-2831



VICINITY MAP SCALE: 1" = 2,000' Sheet 1 of 1 Revisions

10/02/2018



M-NCPPC

WSSC GRID 213NW04 TAX MAP HP343 M-NCPPC FILE NO.

42019044E

SHEET 1 OF 1