

TREE PLANTING AND MAINTENANCE CALENDAR SOURCE: adapted from the FOREST CONSERVATION MANUAL, 1991 MONTHS JAN+ FEB+ MAR APR MAY JUNE JULY AUG SEPT OCT NOV+ DEC+ TRANSPLANT OF 2" DBH OR GREATER PLANTING SEEDLINGS, WHIPS MINIMUM MONITORING FERTILIZER + (IF NEEDED) WATER ++ PRUNING ACTIVITIES DURING THESE MONTHS ARE DEPENDENT UPON GROUND CONDITIONS RECOMMENDED, OPTIMAL TIME RECOMMENDED WITH ADDITIONAL CARE RECOMMENDED DEPENDENT UPON SITE CONDITIONS DEPENDENT UPON SITE CONDITIONS; WEEKLY WATERING IS GREATLY RECOMMENDED FROM MAY THROUGH OCTOBER UNLESS WEEKLY RAINFALL EQUALS 1" 1. Activities during November through February depend on ground No fall planting of oaks and pines. 3. The planting and care of trees is most successful when coordinated with the local conditions. This calendar summarizes

some of the recommended time frames for basic reforestation

TREE PLANTING & MAINTENANCE CALENDAR

and stress reduction activities.

PERMANENT FOREST - CAPPED POST OR BEVELED CONSERVATION -5 1/2"X8" METAL FOREST CONSERVATION **EASEMENT SIGNAGE** SIGNS (AS SPECIFIED BY M-NCPPC) 6x6x8 PRESSURE TREATED WOODEN POST COMPACT SOIL TO ADJACENT UNDISTURBED SOIL DENSITY. ADD QUICK CRETE TO SOIL MIXTURE AS NECESSARY TO CREATE FIRM **FOREST** FOUNDATION. SLOPE TOP OF FOOTING FOR POSITIVE DRAINAGE. CONSERVATION - FINISHED GRADE AREA DO NOT DISTURB ALL WOOD SHALL BE PRESSURE TREATED **UNDER PENALTY OF LAW** SOUTHERN YELLOW PINE OR CEDAR. **NO DUMPING** ALL FASTENERS SHALL BE STAINLESS STEEL 1-2" IN LENGTH. **NO MOTORIZED VEHICLES** -INSTALL GRAVEL SUMP PRIOR TO POST ALL POSTS TO BE INSTALLED ALONG INSTALLATION. OVER EXCAVATE POST FOREST CONSERVATION EASEMENT LINE M-NCPPC AS SPECIFIED PER APPROVED FINAL HOLE AS NECESSARY. Environmental Planning FOREST CONSERVATION PLAN OR (301) 495-4540 M-NCPPC FIELD INSPECTOR'S INSTRUCTIONS. MONTGOMERY COUNTY PLANNING DEPT. JULY 2008

PERMANENT TREE PROTECTION SIGNAGE

(TO BE USED FOR AREAS WITHOUT PERMANENT TREE PROTECTION FENCE)

The location, type and spacing may be modified if approved or required by the forest conservation inspector

REVISED DATE STANDARD NO. DEVELOPMENT RUSTIC SPLIT (3) RAIL FENCE \PERMANENT TREE PROTECTION FENCE

AND TREE PROTECTION SIGNAGE

---- 5 が X 8" METAL FOREST

CONSERVATION SIGN (AS SPECIFIED BY M-NCPPC)

10' MAX. SPACING O.C. MAY VARY

RUSTIC RAILS 11' LENGTH TAPERED APPROX 2' EACH END

SECTIONS PER SITE PLAN

LENGTHS TO BE SHORTENED
AS NEEDED FOR VARYING LENGTH

ELEVATION

THE MARYLAND-NATIONAL CAPITAL PARK AND PLANNING COMMISSION

Department of Park and Planning, Montgomery County, Maryland

5" DIA. PRESSURE TREATED

N.T.S.

BRANCHES BY APPROPRIATE

- VERTICAL POST (SOUTHERN YELLOW PINE) (TYP)

Sequence of Events for Properties Required to Comply With Forest Conservation Plans, Exemptions from Submitting Forest Conservation Plans and Tree Save Plans

The property owner is responsible for ensuring all tree protection measures are performed in accordance with the approved final forest conservation plan or tree save plan, and as modified in the field by a Planning Department Forest Conservation Inspector. The measure's must meet or exceed the most recent standards published by the American National Standards Institute (ANSI A300). Pre-Construction

1. An on-site pre-construction meeting is required after the limits of disturbance have been staked and flagged and before any land disturbance.

2. The property owner must arrange for the meeting and following people should must participate at the pre-construction meeting: The property owner or their representative, construction superintendent, International Society of Arboriculture (ISA) Certified Arborist/Maryland Licensed Tree Expert (representing owner) that will implement the tree protection measures, The Planning Department Forest Conservation Inspector, and Montgomery County Department of Permitting Services (DPS) Sediment Control Inspector. The purpose of this meeting is verify the limits of disturbance and discuss specific tree protection and tree care measures shown on the approved plan. No land disturbance shall begin before tree protection and stress-reduction measures have been implemented and approved by the Planning Department's Forest Conservation Inspector. a. Typical tree protection devices include:

i. Chain link fence (four feet high)

ii. Super silt fence with wire strung between the support poles (minimum 4 feet high) with high

iii. 14 gauge, 2 inch x 4 inch welded wire fencing supported by steel T-bar posts (minimum 4 feet high) with high visibility flagging.

b. Typical stress reduction measures may include, but are not limited to: i. Root pruning with a root cutter or vibratory plow designed for that purpose. Trenchers are not allowed, unless approved by the Forest Conservation Inspector

ii. Crown Reduction or pruning

iii. Watering iv. Fertilizing

v. Vertical mulching vi. Root aeration systems

Measures not specified on the Forest Conservation Plan may be required as determined by the Forest Conservation Inspector in coordination with the property owner's arborist.

3. A Maryland Licensed Tree expert must perform, or directly supervise, the implementation of all stress reduction measures. Documentation of the process (including photographs) may be required by the Forest Conservation Inspector, and will be determined at the pre-construction meeting.

Temporary tree protection devices must be installed per the approved Forest Conservation Plan, Exemption Plan, or Tree Save Plan and prior to any land disturbance. The Forest Conservation Inspector, in coordination with the DPS Sediment Control Inspector, may make field adjustments to increase the survivability of trees and forest shown as saved on the approved plan.

Tree protection fencing must be installed and maintained by the property owner for the duration of construction project and must not be altered without prior approval from the Forest Conservation Inspector. All construction activity within protected tree and forest areas is prohibited. This includes the following activities:

a. Parking or driving of equipment, machinery or vehicles of any type. b. Storage of any construction materials, equipment, stockpiling, fill, debris, etc.

c. Dumping of any chemicals (i.e., paint thinner), mortar or concrete remainder, trash, garbage, or debris of any kind.

d. Felling of trees into a protected area. e. Trenching or grading for utilities, irrigation, drainage, etc.

6. Forest and tree protection signs must be installed as required by the Forest Conservation Inspector. The signs must be waterproof and wording provided in both English and Spanish.

During Construction

7. Periodic inspections will be made by the Forest Conservation Inspector. Corrections and repairs to tree protection devices must be completed within the timeframe given by the Inspector.

8. The property owner must immediately notify the Forest Conservation Inspector of any damage to trees, forests, understory, ground cover, and any other undisturbed areas shown on the approved plan. Remedial actions, and the relative timeframes to restore these areas, will be determined by the Forest Conservation Inspector.

Post-Construction

9. After construction is completed, but before tree protection devices have been removed, the property owner must request a final inspection with the Forest Conservation Inspector. At the final inspection, the Forest Conservation Inspector may require additional corrective measures, which

a. Removal, and possible replacement, of dead, dying, or hazardous trees b. Pruning of dead or declining limbs

c. Soil aeration

d. Fertilization e. Watering

> f. Wound repair g. Clean up of retention areas, including trash removal

10. After the final inspection and completion of all corrective measures the Forest Conservation Inspector will request all temporary tree and forest protection devices be removed from the site. Removal of tree protection devices that also operate for erosion and sediment control must be coordinated with both DPS and the Forest Conservation Inspector and cannot be removed without permission of the Forest Conservation Inspector. No additional grading, sodding, or burial may take place after the tree protection fencing is removed.

II. Long-term protection measures, including permanent signage, must be installed per the approved plan. Installation will occur at the appropriate time during the construction project. Refer to the approved plan drawing for the long-term protection measures to be installed.

<u>INSPECTIONS</u>

All field inspections must be requested by the applicant.

Field Inspections must be conducted as follows: Plans without Planting Requirements

After the limits of disturbance have been staked and flagged, but before any clearing or grading

After necessary stress reduction measures have been completed and protection measures have been installed, but before any clearing and grading begin and before release of the building

3. After completion of all construction activities, but before removal of tree protection fencina, to determine the level of compliance with the provision of the forest conservation.

Additional Requirements for Plans with Planting Requirements

4. Before the start of any required reforestation and afforestation planting.

5. After the required reforestation and afforestation planting has been completed to verify that the

planting is acceptable and prior to the start the maintenance period. 6. At the end of the maintenance period to determine the level of compliance with the provisions of the planting plan, and if appropriate, release of the performance bond.

AFFORESTATION TREE SCHEDULE

UPLA	AND PLANTING AREA 'I-D'		TOTAL	. ACRES:	2.68
TREE	5			1' (Cal.
KEY	BOTANICAL NAME	COMMON NAME		QTY/AC	QUANTITY
Ar	ACER RUBRUM	RED MAPLE		50	134
₿n	BETULA NIGRA	RIVER BIRCH		50	134
Dγ	DIOSPYROS VIRGINIANA	PERSIMMON		25	67
Po	PLATANUS OCCIDENTALIS	AMERICAN SYCAMORE		25	67
Qb	QUERCUS BICOLOR	SWAMP WHITE OAK		25	67
Sa	SASSAFRAS ALBIDUM	SASSAFRAS		25	67
TOTA	L TREES UPLAND PLANTING AREA 'I-D'			200	536
SHRU	B5				
KEY	BOTANICAL NAME	COMMON NAME		QTY/AC	QUANTITY
Αр	AESCULUS PARVIFLORA	BOTTLEBRUSH BUCKEYE		8	22
Lb	LINDERA BENZOIN	SPICEBUSH		8	22
lv	ILEX VERTICILLATA	WINTERBERRY		9	24
Vd	VIBURNUM DENTATUM	SOUTHERN ARROWWOOD		8	2
TOTA	L SHRUBS IN UPLAND PLANTING AREA 'I-D'			33	80

AFFORESTATION TREE SCHEDULE

AFFORESTATION AREA 'I-E' UPLAND PLANTING			TOTAL ACRE	5: 0.6
TREE	5		l' C	al.
KEY	BOTANICAL NAME	COMMON NAME	QTY/AC	QUANTI1
Ar	ACER RUBRUM	RED MAPLE	50	
Fg	FAGUS GRANGIFOLIA	AMERICAN BEECH	50	
ar	QUERCUS RUBRA	RED OAK	25	
Ns	NYSSA SYLVATICA	BLACK GUM	25	
٧L	JUNIPERUS YIRGINIANA	EASTERN RED CEDAR	25	
Cŧ	CORNUS FLORIDA	WHITE DOGWOOD	25	
TOTA	L TREES IN AREA 'I-E'		200	
SHRU	35		18-24"	Ht.
KEY	BOTANICAL NAME	COMMON NAME	QTY/AC	QUANTI"
YDA	VIBURNUM DENTATUM	ARROWWOOD	8	
LB	LINDERA BENZOIN	SPICE BUSH	8	
IV	ILEX VERTICILLATA	WINTERBERRY	9	
MP	MYRICA PENNSYLVANICA	NORTHERN BAYBERRY	8	
TOTA	L SHRUBS IN AREA 'I-E'		33	

AFFORESTATION TREE SCHEDULE STOCKING RATES FOR ALL AREAS ARE PER CURRENT REGULATIONS (200-I" CAL. TREES PER ACRE).

AFFORESTATION AREA 'I-F' UPLAND PLANTING			TOTAL ACRES	5: <i>0.0</i> 7		
TREES			1'0	l' Cal.		
KEY	BOTANICAL NAME	COMMON NAME	QTY/AC	QUANTITY		
Ar	ACER RUBRUM	RED MAPLE	50	4		
Qφ	QUERCUS PALUSTRIS	PIN OAK	50	4		
Qa .	QUERCUS ALBA	WHITE OAK	25	2		
Ns	NYSSA SYLVATICA	BLACK GUM	25	2		
٧L	JUNIPERUS YIRGINIANA	EASTERN RED CEDAR	25			
CC	CERCIS CANADENSIS	RED BUD	25			
TOTAL TREES IN AREA 'I-F'		200	14			
SHRUBS		18-24" Ht.				
KEY	BOTANICAL NAME	COMMON NAME	QTY/AC	QUANTITY		
YDA	VIBURNUM DENTATUM	ARROWWOOD	8			
LB	LINDERA BENZOIN	SPICE BUSH	8			
IV	ILEX VERTICILLATA	WINTERBERRY	9	0		
MP	MYRICA PENNSYLVANICA	NORTHERN BAYBERRY	8	0		
TOTA	L SHRUBS IN AREA 'I-F'		33	2		

AFFORESTATION TREE SCHEDULE

AFFORESTATION AREA 'I-G' UPLAND PLANTING			TOTAL ACRES	5: 4.17		
TREES			l' <i>C</i>	al.		
KEY	BOTANICAL NAME	COMMON NAME	QTY/AC	QUANTITY		
Ar	ACER RUBRUM	RED MAPLE	50	209		
Qρ	QUERCUS PALUSTRIS	PIN OAK	50	209		
Qa .	QUERCUS ALBA	WHITE OAK	25	104		
Ns	NYSSA SYLVATICA	BLACK GUM	25	104		
٧L	JUNIPERUS YIRGINIANA	EASTERN RED CEDAR	25	104		
Cc	CERCIS CANADENSIS	RED BUD	25	104		
TOTA	L TREES IN AREA 'I-6'		200	834		
SHRUBS			18-24"	18-24" Ht.		
KEY	BOTANICAL NAME	COMMON NAME	QTY/AC	QUANTITY		
YDA	VIBURNUM DENTATUM	ARROWWOOD	9	35		
LB	LINDERA BENZOIN	SPICE BUSH	8	35		
COA	CORNUS AMOMUM	SILKY DOGWOOD	8	34		
MP	MYRICA PENNSYLVANICA	NORTHERN BAYBERRY	8	34		
TOTA	L SHRUBS IN AREA 'I-G'		33	138		


POSSIBLE SUBSTITUTE NATIVI	E TREES	POSSIBLE SUBS
FOR AFFORESTATION		BOTANICAL NAME
BOTANICAL NAME	COMMON NAME	CRATAGEUS SP.
FAGUS GRANGIFOLIA	AMERICAN BEECH	JUNIPEROUS COI
QUERCUS PALUSTRIS	PIN OAK	KALMIA LATIFO
QUERCUS COCCINEA	SCARLET OAK	PRUNUS VIRGINIA
QUERCUS PHELLOS	MILLOM OAK	VIBURNUM ACER
QUERCUS RUBRA	RED OAK	NOTES:
ILEX OPACA	AMERICAN HOLLY	I) MINIMUM OF :
TSUGA CANADENSIS	EASTERN HEMLOCK	2) EACH AREA
		3) PLANT MATE

HAWTHORN DWARF JUNIPER MOUNTAIN LAUREL CHOKE CHERRY MAPLELEAF VIBURNUM 5 SPECIES PER ACRE A SHOULD CONTAIN DOMINANT AND UNDERSTORY SPECIES

COMMON NAME

TITUTE NATIVE SHRUBS

TERIAL MUST BE NATIVE TO THE PIEDMONT PROVINCE OF MARYLAND 4) NO AREA SHOULD CONTAIN MORE THAN 1/3 OF THE SAME SPECIES



	DESIGNED BY:				
	KAB				
, , , , , , , , , , , , , , , , , , ,					
	DRAWN BY:				
	KAB				
PLANNING ENGINEERING SURVEYING					
I PRIMITED PROMITED OUT AT THE	CHECKED BY:				
3909 NATIONAL DRIVE SUITE 250 BURTONSVILLE, MD 20866 GLWPA.COM					
PHONE: 301-421-4024 BALT: 410-880-1820 DC&VA: 301-989-2524 FAX: 301-421-4186	KAF	DATE	REVISION	BY	APP'R.

PREPARED FOR: OLNEY BOYS & GIRLS CLUB INC. N.T.S. 4501 OLNEY-LAYTONSVILLE ROAD OLNEY, MD 20832 DATE TAX MAP - GRID ATTN: Lucian Romano TEL: 240-508-4379 MARCH 2021

SCALE

OBGC COMMUNITY PARK OLNEY BOYS AND GIRLS CLUB Lot 5, "Brooke Farm" per Plat No. 19584 (Property of The Olney Boys and Girls Club, Inc.) Liber: 17404 Folio: 622

FOREST CONSERVATION PLAN DETAIL SHEET

HU-341

OLNEY ELECTION DISTRICT No. 08

MONTGOMERY COUNTY, MARYLAND

. L. W. FILE No

20150

4 OF 4