


Sheet 4 of 5 Revisions



#### Sequence of Events for Property Owners Required to Comply With Forest Conservation and/ or Tree-Save Plans

#### Pre-Construction

- . An on-site pre-construction meeting is required after the limits of disturbance have been staked and flagged, but before any clearing or grading begins. The property owner shall contact the Montgomery County Planning Department inspection staff before construction to verify the limits of disturbance and discuss tree protection and tree care measures. The developer's representative, construction superintendent, ISA certified arborist or MD license tree expert that will implement the tree protection measures, forest conservation inspector, and
- No clearing or grading shall begin before stress-reduction measures have been implemented. Appropriate

Department of Permitting Services (DPS) sediment control inspector should attend this pre-construction

- measures may include, but are not limited to: a. Root pruning
- b. Crown Reduction or pruning c. Watering
- d. Fertilizing
- e. Vertical mulching f. Root aeration matting
- Measures not specified on the forest conservation plan may be required as determined by the M-NCPPC inspector in coordination with the arborist.
- 3. A Maryland licensed tree expert or an International Society of Arboriculture certified arborist must perform all stress reduction measures. Documentation of stress reduction measures must be either observed by the forest conservation inspector or sent to the inspector at 8787 Georgia Avenue, Silver Spring, MD 20910. The forest conservation inspector will determine the exact method to convey the stress reductions measures during the pre-construction meeting.
- 4. Temporary tree protection devices shall be installed per the Forest Conservation Plan/Tree Save Plan and prior to any construction activities. Tree protection fencing locations should be staked prior to the pre-construction meeting. The forest conservation inspector, in coordination with the DPS sediment control inspector, may make field adjustments to increase the survivability of trees and forest shown as saved on the approved plan. Temporary tree protect devices may include:
- a. Chain link fence (four feet high)
- b. Super silt fence with wire strung between the support poles (minimum 4 feet high) with high visibility
- c. 14 gauge 2 inch x 4 inch welded wire fencing supported by steel T-bar posts (minimum 4 feet high) with high visibility flagging.
- 5. Temporary protection devices shall be maintained and installed by the contractor for the duration of construction project and must not be altered without prior approval from the forest conservation inspector. No equipment, trucks, materials, or debris may be stored within the tree protection fence areas during the entire construction project. No vehicle or equipment access to the fenced area will be permitted. Tree protection shall not be removed without prior approval of the forest conservation inspector.
- 6. Forest retention area signs shall be installed as required by the forest conservation inspector, or as shown approved plan.
- 7. Long-term protection devices will be installed per the Forest Conservation Plan/Tree Save Plan and attached details. Installation will occur at the appropriate time during the construction project. Refer to the plan drawing for long-term protection measures to be installed.

# **During Construction**

- 8. Periodic inspections by the forest conservation inspector will occur during the construction project. Corrections and repairs to all tree protection devices, as determined by the forest conservation inspector, must be made within the timeframe established by the inspector. Post-Construction
- 9. After construction is completed, an inspection shall be requested. Corrective measures may include:
- a. Removal and replacement of dead and dying trees
- b. Pruning of dead or declining limbs c. Soil aeration
- d. Fertilization e. Watering
- f. Wound repair g. Clean up of retention areas
- 0. After inspection and completion of corrective measures have been undertaken, all temporary protection devices shall be removed from the site. No additional grading, sodding, or burial may take place.

All field inspections must be requested by the applicant. Inspections must be conducted as follows:

## Tree Save Plans and Forest Conservation Plans without Planting Requirements

- After the limits of disturbance have been staked and flagged, but before any clearing or grading resumes. 2) After necessary stress reduction measures have been completed and the protection measures have been installed, but before any clearing or grading resumes.
- 3) After completion of all construction activities to determine the level of compliance with the provisions of the forest conservation plan;

# Additional Requirements for Plans with Planting Requirements

214.2 AC

- 4) Before the start of any required reforestation and afforestation planting
- 5) After required reforestation and afforestation planting has been completed to verify that the planting is acceptable and prior to the start of the maintenance
- 6) At the end of the maintenance period to determine the level of compliance with the provisions of the planting plan and, if appropriate, release of the performance bond.

0.91 AC

#### GENERAL PLANTING NOTES:

- Prior to any planting on the site, a pre-planting meeting with the M-NCP&PC Inspector must be arranged.
- The contractor shall locate and verify the existence of all utilities prior to any excavation work. 3. The contractor shall supply all plant materials in quantities equal to that shown on plan.
- 4. All plant material shall conform to the guidelines established in the current American Standard for Nursery Stock as published by the American Association of Nurserymen.
- 5. All plants shall bear the same relationship to finished grade as the plant's original grade.
- 6. All plants shall be balled & burlapped or container grown as specified. Container grown stock that is root bound 7. With container grown stock, the container shall be removed and the ball shall be cut through the surface in two
- vertical locations. 8. All plants shall be sprayed with an antidessicant within 24 hours after planting.
- All plants shall be installed as per details.
- 10. All plants and stakes shall be set plum unless otherwise specified.
- 11. The landscape contractor shall provide loam fill as needed. 12. All plants shall be watered thoroughly twice during the first 24-hour period after planting. All plants shall then
- be watered weekly or more often, if necessary, during the first growing season. 13. Landscaping including on-site forest mitigation within the stream buffer, to be installed and approved prior to
- occupancy and use of the facility.

#### PLANTING NOTES:

1. Prior to planting, inspect planting stock. Plants not conforming to the American Standard for Nursery Stock specifications for size, form, vigor or roots, or due to trunk wounds, insects and disease should be replaced. 2. Areas planted should be mulched after planting unless tree shelters are provided. Water heavily to fill any air pockets in soil.

#### SITE PREPARATION NOTES:


- 1. Soil tests are to be performed by contractor in all areas proposed for planting to determine deficiencies. 2. Soil amendments, if necessary, should be applied before planting and are to be determined by University of Maryland Cooperative Extension Service or other qualified professional, as determined by the M-NCP&PC site
- 3. Topsoil for planting shall be uniform composition, free of subsoil, clay lumps, stones, stumps, roots or similar objects larger than 1 inch.
- 4. Topsoil must be free of plant or parts of Bermudagrass, Quackgrass, Johnsongrass, Nutsage, Poison Ivy,
- Canadian Thistle, or others. 5. All topsoil shall be tested by a recognized laboratory for pH and soluble salts. A pH of 4.5 to 7.5 is required.
- Soluble salts shall not be higher than 500 parts per million. All existing trash must be removed prior to planting.
- 7. Four inches of topsoil will be added to all reforestation areas prior to planting.
- 8. All plant installation shall follow the latest edition of the M-NCP & PC publication "Trees-Approved Technical
- 9. Plants shall be inspected by the contractor and any material that is either damaged or which has root ball compaction, j-rooted or kinked root systems will be replaced. No plants will be stored on site. Plants will be planted immediately once received from the nursery.
- 10. Stock will be planted in random order to reflect natural growth of the forest.
- 11. Planting field should be limited to 2.5x root ball diameter. Native soil material will be used to back fill plant site and area will be packed to remove air pocket. Rake soil evenly over the planting field and fill plant site and area will be packed to remove air pocket. Rake soil evenly over the planting field and cover hole with three inches of mulch. Water to settle soil and provide moisture as needed.
- 12. Deer protection measures to be determined as part of the pre-planting meeting.

#### MAINTENANCE AGREEMENT:

- 1. The owner's Maintenance Period shall last for two years after completion of planting as directed by the approval authority (M-NCP&PC).
- 2. The owner's maintenance of new planting shall consist of watering, cultivating, weeding, mulching, installing tree shelters, replacement of tree shelters, resetting plants to proper grades or upright position, and furnishing and applying such pesticide sprays and invigorants as are necessary to keep the plants free of insects and disease and
- 3. Protect planting areas and plants at all times against damage of all kinds for the duration of maintenance period. Maintenance includes temporary protection barriers and signs as required for protection.

### MAINTENANCE:

- 1. The area will be mowed before planting and invasive species should be treated with herbicide at this time to inhibit their comeback. Continuing maintenance will be needed to control competing vegetation until the new plantings become established. This may include repeat mowing, mulching and/or touch treatment of exotics with herbicide. Mowing will be required at least once during each growing season of the two-year maintenance period. 2. All plants shall be watered thoroughly twice during the first 24-hour period after planting. All plants shall be watered weekly or more often during the first growing season depending on conditions and species tolerance. All plants shall be watered periodically during subsequent spring, Summer & Fall seasons of the two-year
- maintenance period as conditions require and as per maintenance agreement. 3. Exact measures for installation and maintenance to be determined at pre-planting meeting 4. Forest planting areas to be covered by a two-year maintenance program, with a two-year bond. The landscape
- contractor will inspect all planted areas every six months after for two years. At the end of the two year inspection, the contractor will request M-NCP&PC inspection and will ensure that 75% of the original stock level is alive and 5. In years one and two each forest planting area will be maintained by either mowing or chemical treatment.
- Control of exotic and invasive species is to be done without the use of herbicides as much as possible. If use of chemicals is unavoidable, contact M-NCP&PC (301) 495-4540 for approval prior to application of chemicals. 6. During each inspection following planting, the contractor will evaluate the need for additional watering, additional fertilizer or lime and any additional steps to control competing vegetation. The contractor will also assess any disease potential of if any outside influences is having a deleterious affect on the mitigation sites.



PLANTING DETAIL - SHRUB

Container Grown

# INTERNATIONAL SOCIETY OF ARBORICULTURE 200 NM (8 IN.) -100 NM (4 IN.) HIGH EARTH SAUCER BEYOND EDGE OF ROOT BALL REMOVE ALL TWINE, ROPE AND WRE, AND BURLAP FROM TOP HALF OF ROOT BALL IF PLANT IS SHIPPED WITH A WIRE BASKET AROUND THE ROOT BALL, CUT THE WIRE BASKET IN FOUR PLACES AND FOLD DOWN 200 MM (8 IN.) INTO PLANTING HOLE. PLACE ROOT BALL ON UNEXCAVATED OR TAMPED SOL NOTE: FOR DIMENSIONS OF— PLANTING AREAS, TYPES OF SOIL AMENDMENTS, OR SOIL REPLACEMENT, SEE "SOIL IMPROVEMENT DETAILS." TAMP SOIL AROUND ROOT BALL BASE FIRMLY WITH FOOT PRESSURE SO THAT ROOT BALL DOES NOT SHIFT TREE PLANTING DETAIL - B&B TREES IN ALL SOIL TYPES MOTE: THIS DETAIL ASSUMES THAT THE PLANTING SPACE IS LARGER THAN 2400 NM (8 FT.)

DO NOT DISTURB

UNDER PENALTY OF LAW

NO DUMPING

NO MOTORIZED

VEHICLES

M-NCPPC

**Environmental Planning** 

C. Land dedication for roads or utilities (not being constructed by this plan) ..

Input the number "1" under the appropriate land use,

FOREST CONSERVATION WORKSHEET

LEISHEAR FARM - PRICE DISTILLERY ROAD

HDR

20%

x F =

(301) 495-4540

B. Land dedication acres (parks, county facility, etc.).

D. Area to remain in commercial agricultural production/use.

LAND USE CATEGORY: (from *Trees Technical Manual*)

limit to only one entry.

J. Area of forest above afforestation threshold .....=

K. Area of forest above conservation threshold .....=

L. Forest retention above threshold with no mitigation ....=

P. Reforestation for clearing above conservation threshold ....=

Q. Reforestation for clearing below conservation threshold ....=

R. Credit for retention above conservation threshold .....=

U. Credit for landscaping (may not exceed 20% of "S") ......=

AC TO BE SATISFIED BY OFF-SITE PLANTING

WITHIN

100-YEAR

LOODPLAIN

3.6 AC. OF 3.92 AC. AFFORESTATION REQUIREMENT TO BE MET

The 3.84 ac. CU202207 is removed from the area to remain in ag use (row D. above) requiring an additional 0.77 ac. of afforestation satisfied by 2.15 ac. of forest planting on parcel L59114, F146.

BY OFF-SITE RETENTION AT 2:1 (7.2 ACRES). THE REMAINING 0.32

**FOREST** 

WITHIN

STREAM

V. Total reforestation and afforestation required .....

M. Clearing permitted without mitigation .

PROPOSED FOREST CLEARING:

N. Total area of forest to be cleared

PLANTING REQUIREMENTS:

S. Total reforestation required .

T. Total afforestation required .

O. Total area of forest to be retained .

NET TRACT AREA:

A. Total tract area .

F. Net Tract Area ..

E. Other deductions (specify).


G. Afforestation Threshold.

H. Conservation Threshold.

**EXISTING FOREST COVER:** 

I. Existing forest cover .

BREAK EVEN POINT:



- CAPPED POST OR BEVELED EDGE

51/2" X 6" METAL FORES

SPECIFIED BY M-NCPAPO

6X6X8 PRESSURE TREATED WOOD

MONTGOMERY COUNTY PLANNING DEPT.

PERMANENT FOREST

EASEMENT SIGNAGE

CONSERVATION

POST TO BE INSTALLED IN A VERTICALLY PLUMB POSITION.

ALL WOOD SHALL BE PRESSURE TREATED SOUTHERN YELLOW PINE OR GEDAR.

ALL FASTENERS SHALL BE HOT DIPPED

GALVANIZED METAL OR STAINLESS STE

ALL POSTS TO BE INSTALLED ALONG

FOREST CONSERVATION EASEMEN LINE AS SPECIFIED PER APPROVED

FINAL FOREST CONSERVATION PLAN OR M-NCPPC FIELD INSPECTORS

240.00

0.00

1.14

0.00

4.69

5.86

0.00

0.00

0.00

0.00

0.00

0.00

0.00

0.00

0.00

23.43

215.43



LOANY SOILS ARE DEFINED AS GRANULAR OR BLOCKY FRIABLE SOILS, A WIXTURE OF SAND, SILT AND CLAY PARTICLES WITH A MINIMUM OF LSR BY DRY WEIGHT ORGANIC MATTER. THE SOIL MUST NOT BE SO COMPACTED AS TO IMPEDE ROOT GROWTH OR DRAINAGE. THE SOIL STRUCTURE SHALL NOT BE PLATY OR MASSIVE. THE SOIL MUST BE TESTED FOR TEXTURE, DRAINAGE CAPABILITY, PH, AND NUTRIENT VALUES PRIOR

SOIL IMPROVEMENT DETAIL - TREES PLANTED IN NON RESTRICTED SOIL CONDITIONS



INTERNATIONAL SOCIETY OF ARBORICULTURE 1400 WEST ANTHONY DRIVE CHAMPAIGN, IL 61821

BACK FILL WITH EXISTING SOIL.
IN SANDY LOAM SOILS, ADD 20%
WAX, BY YOUME COMPOSIED
ORGANIC MATERIAL TO THE
EXISTING SOIL.

1:1 SLOPE ON SIDES OF PLANTING HOLE.

I hereby certify that this Forest Conservation Plan Amendment has been prepared in accordance with the Maryland Forest Conservation Act of 1991 and the Montgomery County Trees Technical Manual, effective July 1, 1992.

This certification is specifically in regards to the changes proposed as part of Conditional Use CU202207 and this Forest Conservation Plan Amendment

#### DEVELOPERS CERTIFICATION THE UNDERSIGNED AGREES TO EXECUTE ALL THE FEATURES OF THE FINAL FOREST CONSERVATION PLAN APPROVAL NO.

SC2009002A, INCLUDING APPROVAL CONDITIONS, DEVELOPMENT PROGRAM AND CERTIFIED SITE PLAN. DEVELOPER'S NAME: CHAPINGO INVESTMENTS, LLC

INTERNATIONAL SOCIETY

OF ARBORICULTURE

NOTE: FOR DETAILED REQUIREMENTS-RELATED TO THE PLANTING OF THE TREE IN THE IMPROVED SOIL, SEE

- CONTACT PERSON: JOSE ALVAREZ ADDRESS: 3558 WORTHINGTON BLVD., UNIT 201
- FREDERICK, MD 21704 PHONE: 301-646-2516

			NOTATIONE.		
	PLAI	NT SCHEDULE - REC	OMMENDED SPECIE	SLIST	
REFORE	STATION ARE	A (0.54 ac) 108 Trees 1	8 Shrubs		
QUANTITY	SIZE	SCIENTIFIC NAME	COMMON NAME	SPACING	COMMENTS
TREES: 10	В				
22	3/4 -1" Caliper	BETULA NIGRA	RIVER BIRCH	20' o.c.	8&8
22	3/4 -1" Caliper	LIRIODENDRON TULIPIFERA	TULIP POPLAR	20' o.c.	B&B
22	3/4 -1" Caliper	NYSSA SYLVATICA	BLACK GUM	20' o.c.	888
21	3/4 -1" Caliper	PLATNUS OCCIDENTALIS	SYCAMORE	20' o.c.	B&B
21	3/4 -1" Caliper	QUERCUS PALUSTRIS	PIN OAK	20' o.c.	B&B
SHRUBS:1	3				
					Container
9	18"-24" HEIGHT	LINDERA BENZON	SPICEBUSH	12° o.c.	Grown
9	18"-24" HEIGHT	VIBURNUM DENTATUM	SOUTHERN ARROWWOOD	12' o.c.	Container Grown

# FINAL FOREST CONSERVATION PLAN NOTES:

REFORESTATION REQUIREMENTS 1. REFORESTATION FOR PROJECT LEISHEAR FARM #720040400 0.54 ACRES

2. PROPOSED PLANTING DENSITY: 200 TREES 3/4-1" CAL./AC 33 SHRUBS 18-24" HEIGHT/AC

3. NUMBER OF TREES TO BE PLANTED:

4. NUMBER OF SHRUBS TO BE PLANTED:

5. SURVIVABILITY REQUIRED AT END OF TWO-YEAR MAINTENANCE PERIOD:

FINAL FOREST CONSERVATION PLAN AMENDMENT SC2009002A NOTES: 1. AFFORESTATION FOR THIS PROJECT= 2.15 ACRES

2. PROPSED PLANTING DENSITY: 200 TREES 3/4-1" CAL./AC 66 SHRUBS 18-24" HEIGHT/AC. 3. NUMBER OF TREES TO BE PLANTED:

4. NUMBER OF SHRUBS TO BE PLANTED: 5. SURVIVABILITY REQUIRED AT END OF TWO-YEAR MAINTENANCE PERIOD:

200 X 2.15 ACRES = 430 66 X 2.15 ACRES = 142 430 TREES x 75%= 333 TREES 142 SHRUBS x 75%= 107 SHRUBS

> PLANT SCHEDULE FOR SC2009002A:
> AFFORESTATION AREA= (2.15 ac.) 430 TREES, 142 SHRUBS NTITY SIZE SCIENTIFIC NAME COMMON NAME|SPACING|COMMENTS

200 x 0.54 AC = 108 TREES

33 x 0.54 AC = 18 SHRUBS

108 TREES x 75% = 81 SHRUBS

18 SHRUBS x 75% = 14 SHRUBS

5. REVISED FOREST CONSERVATION WORKSHEET TO ACCOUNT FOR PROPOSED CONDITIONAL USE AREA. . ADDED PLANT LIST FOR MITIGATION WITHIN THE PROPOSED CAT I CONSERVATION EASEMENT

Ŏ

AMENDMENT LIST (THIS SHEET)

2

Sheet 5 of 5

Revisions

ACREAGE OF ACREAGE OF ROAD AND ACREAGE OF TRACT ACREAGE OF ACREAGE OF UTILITY REMAINING IN LAND USE CATEGORY EXISTING TRACT R.O.W. NOT FOREST THRESHOLD **AGRICULTURE** FOREST TO BE RETENTION USE **IMPROVED** 

0.00 AC

0.00 AC

CONSERVATION | AFFORESTATION AGRICULTURAL AND RESOURCES AREA 25% = 6.22 AC | 20% = 4.98 AC (MED-DENSITY)

FOREST WITHIN THRESHOLD

WETLANDS TO BE RETAINED 0.0 AC

WETLANDS WETLANDS TOBE CLEARED 0.0 AC

FINAL FOREST CONSERVATION PLAN

FOREST

WITHIN

**FOREST** 

WITHIN

TO BE TO BE PLANTED RETAINED 0.0 AC 0.00 AC

FOREST

WITHIN

100-YEAR

FLOODPLAIN CLEARED 0.00 AC

WITHIN

100-YEAR

BUFFER TO BUFFER TO TOBE PLANTED 0.00 AC 2.8 AC

BE RETAINED | BE CLEARED | BE PLANTED | 0.0 AC

FOREST

WITHIN

STREAM

0.54 AC

WITHIN

STREAM

BUFFER TO

CLEARED 3.0 AC

WITHIN

PRIORITY

0.00 AC

FOREST

WITHIN

PRIORITY

AREAS TO BE | AREAS TO BE

0.54 AC

FOREST

PRIORITY

WITHIN

AREAS TO BE

4,420'

STREAM

BUFFER-

LINEAR FEET

STREAM

BUFFER-

**AVERAGE** 

WIDTH

0